

## Meeting Notes

<b>Project</b>	<b>A6 TO MANCHESTER AIRPORT RELIEF ROAD</b>				
<b>Job No</b>		<b>Date of Meeting</b>	10/02/14	<b>Meeting No</b>	PB09
					<b>Page 1 of 2</b>

<b>Location of Meeting</b>	SMBC Chief Executive's Office, Stockport Town Hall
<b>Time of Meeting</b>	16.00 hrs
<b>Subject of Meeting</b>	Programme Board No 9

### Persons present including representation

Paul Lawrence	Stockport Council
Maria Gil	Manchester City Council
Bob Morris	TfGM
Jim McMahon	A6MARR PD
Graham Martin	A6MARR PM
Bill Edwards	A6MARR ECC PM
Andrew Ross	Cheshire East Council (via teleconf)
Gary Crisp	Carillion Morgan Sindall

### Apologies:

Eamonn Boylan	Stockport Council
Patricia Bowen	Manchester City Council
Andy Brown	Carillion Morgan Sindall
Steve Warrener	TfGM
Christine Buxton	Stockport Council
Richard Paver	Manchester City Council

### Distribution of notes to

As above plus

Neil Rogers	Carillion Morgan Sindall
Naz Huda	SMBC
Sue Stevenson	SMBC
Paul Davies	Cheshire East Council
Joseph Watton	A6MARR PMT

<b>Date of Notes</b>	<b>27 February 2015</b>	S:\Projects\SEMMMS Major Information\15.0 Meetings\15.3b Programme Board Meetings\Programme Board No 9\A6MARR Prog Board Meeting 9_Minutes 100215.doc
----------------------	-------------------------	---

## Meeting Notes

<b>Project</b>	<b>A6 TO MANCHESTER AIRPORT RELIEF ROAD</b>				
<b>Job No</b>		<b>Date of Meeting</b>	10/02/14	<b>Meeting No</b>	PB09
					<b>Page 2 of 2</b>

<b>NOTES &amp; ACTIONS</b> <i>being those in addition to that stated within the Programme Board Report</i>				
9.1	JMcM confirmed that PL will take on the role of A6MARR Project Director further to his departure in April 2015. BE and GM will report into PL and seek approvals / sign-offs accordingly from him as PD.	Note		
9.2	BE will present the revised Target Cost figure to the PD and SRO for sign-off in progressing towards KS6 contract.	BE/ EB/ JMcM		Feb '15
9.3	BE reported issues to be resolved with MAG concerning the flight path that could potentially impact on design. <b>Post Meeting Note:</b> further dialogue / correspondence with MAG has confirmed that A6MARR design proposals do not require to be revised as a result of flight path constraints.	Note		
9.4	CMS & SMBC liaising with MAG re taking up of Network Rail compound from April on completion of Network Rail works where they have occupation of land/compound.	BE / CMS		Mar '15
9.5	GM confirmed that TfGM GRP G2 Full Approval report will be taken to TfGM Investment Board in March 2015 – further to receipt of TfGM confirming no significant issues with scheme.	Note		
9.6	GM in liaison with DfT re FABC approval with a view to DfT taking to DfT Investment Decision Board early March 2015.	GM		Feb/Mar
9.7	<b>Post Meeting Note:</b> approval from 3 LPAs on discharge applications for of all pre-commencement conditions and works commenced on site 18 <sup>th</sup> February 2015.	Note		
9.8	BE confirmed that discussions were continuing with CMS, MAG and Natural England with respect to GCN EPSL and Airport Safeguarding to ensure appropriate measures are put in place.	BE / CMS		Feb/Mar
9.9	<b>Post Meeting Note:</b> works commencing (Feb '15) signage erected over length of scheme and CMS occupying Woodford Rec cabins. Letter drop completed and press adverts to go in for start of Construction exhibitions w.c. 9 <sup>th</sup> March.			
<b>Next Programme Board Meeting</b> – 15.00hrs, 18 March 2015, CEX office, Stockport Town Hall				
Further to site start & statutory powers - Frequency of Programme Board to be reviewed / agreed				

<b>Date of Notes</b>	<b>27 February 2015</b>	S:\Projects\SEMMMS Major Information\15.0 Meetings\15.3b Programme Board Meetings\Programme Board No 9\A6MARR Prog Board Meeting 9_Minutes 100215.doc
----------------------	-------------------------	---