

CONDITIONS FOR INSTALLATION

Delivery and installation of the equipment takes place in agreement with the tenant. At the time of installation, all conditions for installation must be prepared in accordance with the supplier's instructions, which include:

- Required space for the equipment in a frost-free and clean space with good ventilation and good work surfaces.**
- Installed waterline provided by the supplier. The waterline is placed at least 30 centimeters from the roof and a maximum of 20 meters from the machine / pump. At longer distances additional installation costs will be added. About the tenant if it takes more than four weeks to install a waterline, the supplier cannot guarantee an installation date.**

Dimension: waterline 1 _____ waterline 2 _____

- Access to chemically sound water with sufficient flow. (15 liters / min)**
- Access to 4 double 230V 10A wall sockets within a maximum of 2 meters from the machine / pump location.**
- Drain within a reasonable distance and with the required capacity (15 liters / min under reverse coil. Softener).**

Access to salt (NaCl) according to the supplier's specification - vacuum salt. (Available for purchase from the supplier.)

- The customer wants to order _____ pallet/s salt (1000kg) from the supplier.**
- The customer takes care of the purchase of salt, which must be available at the time of installation.**

If more than one visit is required to install the equipment due to the tenant not following the supplier's instructions, the tenant is obliged to reimburse the supplier for extra work and travel according to the applicable rate.

Installation date _____

The waterline must then be installed and other conditions for installation prepared.

For questions or problems, please contact Anolytech's service / support:
service@anolytech.com or **+46 411-24 30 31**

Customer

Signature and date

Supplier

Signature and date
